MYERS RV CENTER
SALES ★ PARTS ★ SERVICE
12024 Central Ave SE ★ Albuquerque NM 87123
www.MYERSRV.com
(505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 73897
Promised Date: 24 AUG 26

WO #: 73897
Customer Name: 61980 - ATENCIO, EPIFANIO L

Completed Date: 26 AUG 26
Invoice#:
Author: BRIAN
Stock Desc: 9574 2026 SANIBEL 39BUNK
Serial#: 5ZT3SN4B6TG706092
Chassis#: 5ZT3SN4B6TG706092
Miles/Hrs:
Tag#:
Purchased Date: 22 AUG 26
Warranty Date: 21 AUG 26

Date In: 24 AUG 26
Time In:

Job #2A - Warranty
COMPLAINT: SPLENDIDE WARRANTY
DRYER MAKES NOISE

CORRECTION: turned on the dryer and began running the dryer could hear a clunking noise every time the drum made one complete revelation
Contacted Chris the shop Foreman talked to a rep from the manufacturer of the dryer.
The lid was removed off the top of the dryer, began turning the drum by hand until the clunking noise was heard continue to rotate it to look for the rub marks on the drum itself and found the seam on the drum from about midpoint on the drum to the front of the dryer. Were sticking up about a 16th of an inch and rubbing on the sidewall of the dryer.
I stuck my hand between the drum and the right side wall of the dryer since it was not rubbing on the left side press, the outer scan outward, then began running the dryer with electricity and found that it was no longer rubbing
A video and pictures were both taken depicting the noise that the dryer was making where the drum was rubbing on the drum itself. There was no way to get a photograph of the side of the dryer itself on the inside. Its too tight.
After completing this, the lid was placed back on the dryer. The dryer was then plugged back into these receptacle in the washer dryer closet lifted back into place. The dryer hose pushed back through the wall again dryer was sat down, locked into the clips on top of the washing machine reattach with screws.

Customer #: 61980
ATENCIO, EPIFANIO L

Labor

Job #	Description	Total
2A	REPAIR DRYER	195.00
	Subtotal for Job #2A:	**195.00**

Parts Total:	0.00
Labour Total:	195.00
Sublet Total:	0.00
Extras Total:	0.00
WORK ORDER TOTAL:	**195.00**

© 2026 Integrated Dealer Systems

NOTICE:
DUE TO A LACK OF SPACE, A $15/DAY STORAGE FEE WILL APPLY IF YOU DO NOT PICK UP YOUR UNIT WITHIN 48 HOURS OF NOTICE OF COMPLETION

EFFECTIVE 01/12/2026 A CREDIT CARD SURCHARGE OF 3% WILL BE APPLIED TO ALL CREDIT CARD TRANSACTIONS

MANUFACTURER'S WARRANTIES AND SERVICE CONTRACTS DO NOT COVER DIAGNOSTIC TIME IF NO PROBLEM IS FOUND

ALTHOUGH WE TAKE PRECAUTIONS TO INSURE YOUR VEHICLE'S SECURITY WHILE IN FOR REPAIRS, WE ARE NOT RESPONSIBLE FOR ANY LOSS OR DAMAGE TO THE VEHICLE OR CONTENTS DUE TO FIRE, THEFT, OR ANY OTHER CAUSE BEYOND OUR CONTROL. WE WOULD APPRECIATE YOUR ASSISTANCE BY REMOVING OR SECURING YOUR VALUABLES SUCH AS GUNS, CAMERAS, JEWELRY, CASH, ETC.

I hereby authorize Myers RV Center, Inc. to perform the repair work set forth in this work order, including the parts and materials necessary. I agree that you are not responsible for delays caused by unavailability of parts or delays in parts shipments by the supplier or transporter. I hereby grant you and/or your employees permission to operate the vehicle herein described on streets and highways for the purpose of testing, inspection or transporting to sublet vendors. An express mechanics lien is hereby acknowledged on the herein described vehicle to secure the payment for repairs performed.

Customer Signature : _____ Date: 26 Aug 2026

Customer Work Order

W/O: 73897
Promised Date: 21 AUG 26

Customer #: 61980
ATENCIO, EPIFANIO L

© 2026 Integrated Dealer Systems