MYERS RV CENTER
SALES ★ PARTS ★ SERVICE

12024 Central Ave SE ★ Albuquerque NM 87123
www.MYERSRV.com
(505)298-7691 ★ 1-800-748-2078 ★ FAX (505)293-7172

W/O: 74028-1
Promised Date:
74028-1

WO #: 74028-1
Customer Name: 1000 - MYERS "RV" CENTER, INC.

Completed Date:
Invoice#:
Author: ADVISOR
Stock Desc: 9758 2027 SANIBEL 39ESTATE
Serial#: 706591
Chassis#: 5ZT3SN4B9VG706591
Miles/Hrs:
Tag#:
Purchased Date:
Warranty Date:

Date In: 20 OCT 26
Time In:

Customer #: 1000
MYERS "RV" CENTER, INC.,
1000

Job #02 - Warranty
COMPLAINT: Floor damage

CAUSE: FACTORY DAMAGE

CORRECTION: Need to patch the floor in both affected areas . Will require me to cut out both affected tiles in Lino along the false grout lines in order that we can insert the new floor patch perfectly in place with no rough edges . Once both tiles are cut out we can then peel the surface for new Lino by sanding down glue and any imperfections. Once the area is cleaned and smooth we need to cut out the floor patch from the new Lino and trace it exactly how the damaged tiles came out . Once new floor patch is cut we can then start to lay in place and glue as I lay down the new floor patch .once floor patch is glued in place I will need to get a roller and roll out the floor patch so that all adhesive is working with the Lino patch to hold it in place . Once glued properly we need to use seem sealer around the edges of the patch to bond the patch to the edges of the rest of the Lino flooring . While applying seem sealer be sure to rub it out and wipe off any excess . Requesting 3hrs for floor repair for both affected areas .

Labor

Job #	Description	Total
02	MISC LABOUR CODE (WARRANTY)	N/C

Other Services

Code	Description	Qty	Price	Total
SSW	SHOP SUPPLIES - WARRANTY	1.00	N/C	N/C

Subtotal for Job #02: 0.00

Job #03 - Warranty
COMPLAINT: Drawers are extremely stiff to open and close

CAUSE: DRAWERS ARE STIFF

CORRECTION: Need to replace drawer guides on both cabinet drawers .will need to remove old ones by removing securing screws . Once screws are removed we can one by one place new guides in the same screw holes with larger screws . Repeat previous step 8 times for each separate piece of drawer guides . Once all 8 new pieces of drawer guides are in place we need to test and adjust as needed until we get good smooth closure and smooth operation of both drawers . Requesting one hour to repair both drawers with new guides .

Labor

Job #	Description	Total
03	MISC LABOUR CODE (WARRANTY)	N/C

© 2026 Integrated Dealer Systems

Subtotal for Job #03: **0.00**

Job #04 - Warranty
COMPLAINT: Kitchen table ripped itself out of the wall

CAUSE: DAMAGE DURING TRANSPORT

CORRECTION: Need to re install the dinette table with new wall anchors . Will need to patch the holes that are there from previous attempt at mounting the dinette before we can start installing new . Once existing holes are patched we can then re mount dinette with new wall anchors to better secure dinette table .requesting one hour for repair .

Labor

Job #	Description	Total
04	MISC LABOUR CODE (WARRANTY)	N/C

Subtotal for Job #04: **0.00**

Job #05 - Warranty
COMPLAINT: Missing multiple termination valve handles

CAUSE: Unknown

CORRECTION: Need to order and install a black tank handle for the rear holding tank. Also need to order a grey tank handle for the front termination valve . Also need to order a new black tank handle for the middle missing valve . Need a total of three new handles . Requesting 20 minutes to install 3 new handles and determine what tank is what .

Labor

Job #	Description	Total
05	MISC LABOUR CODE (WARRANTY)	N/C

Subtotal for Job #05: **0.00**

Job #06 - Warranty
COMPLAINT: Cabinet is damaged.

CAUSE: The cabinet was damaged when the table fell off the wall and it.

CORRECTION: Need to order and replace trim for end of cabinet. First steps will be to remove the backsplash so that we can slide the counter top out of the way. Will need to cut around edges of backsplash and then peel it away from the wall.once backsplash is removed we need to remove te screws securing te counter top to the cabinets . Once the screws are removed we need to lift the counter top off of cabinets and set aside carefully . Once counter tops are removed we need o start to take apart drawers and drawer guides . Once drawer guides are removed we can start to take apart and remove any screws or nails that are holding the damaged pieces together .once we have removed the damaged pieces we need to cut new pieces to size and Install with screws and insure there are no gaps in wood . Once secured in place we need to use silicon and seal the bottom edges of cabinetry . Once new pieces are installed and sealed properly we then need to start to re assemble by re installing accessories and counter top .once counter top is re placed we need to re sure with screws and check alignment . Once counter top is secured we then need to re seal back edge of counter top with white silicon . Once counter top is completely re installed we can check and make sure cabinet is still stand level . Requesting 8 hrs for repair and reconstruction of counter tops and cabinets .

Labor

Job #	Description	Total
06	MISC LABOUR CODE (WARRANTY)	N/C

Subtotal for Job #06: **0.00**

Customer Work Order

Parts Total:	0.00
Labour Total:	0.00
Sublet Total:	0.00
Extras Total:	0.00
WORK ORDER TOTAL:	**0.00**

NOTICE

Due to limited storage space, a storage fee of $15 per calendar day will be charged if the unit is not picked up within 48 hours after the customer is notified that the work is complete.

Effective January 12, 2026, a 3% surcharge will be applied to all credit card transactions.

MANUFACTURER WARRANTIES AND SERVICE CONTRACTS MAY NOT COVER DIAGNOSTIC TIME WHEN NO COVERED PROBLEM OR DEFECT IS FOUND. THE CUSTOMER IS RESPONSIBLE FOR ANY DIAGNOSTIC CHARGES NOT PAID BY THE MANUFACTURER OR SERVICE CONTRACT PROVIDER.

FREEZE
DAMAGE AND WINTERIZATION

The customer is responsible for ensuring that the unit is properly winterized before leaving it with Myers RV Center, Inc. Myers RV Center, Inc. is not responsible for freeze damage to the unit or to its plumbing, water, appliance, or related systems while the unit is awaiting service, undergoing service, awaiting parts, or awaiting pickup.

If the customer wants
Myers RV Center, Inc. to winterize the unit, the customer must submit the request by text message to the Service Department and receive confirmation that the request has been received and accepted. A verbal request is not sufficient and will not be considered authorization to perform winterization. Winterization is a separate, billable service and will not be performed automatically. Myers RV Center, Inc. is not responsible for freeze damage occurring before the requested winterization service has been completed.

LOSS OR DAMAGE

Although Myers RV Center, Inc. takes reasonable precautions to protect the unit while it is in our possession, we are not responsible for loss of or damage to the unit or its contents caused by fire, theft, severe weather, or any other cause beyond our reasonable control. Customers should remove or secure valuables, including firearms, cameras, jewelry, cash, and personal belongings, before leaving the unit for service.

AUTHORIZATION

I authorize Myers RV Center, Inc. to perform the repair work described in this work order and to furnish the parts and materials reasonably necessary to complete the authorized work. I understand that Myers RV Center, Inc. is not responsible for delays caused by parts availability, supplier or manufacturer delays, shipping delays, or other circumstances beyond its reasonable control.

I authorize Myers RV Center, Inc., its employees, and its authorized vendors to operate the vehicle on streets and highways when reasonably necessary for testing, inspection, diagnosis, transportation, or delivery to a subcontracted service provider.

I acknowledge an express mechanics lien on the vehicle described in this work order to secure payment for authorized repairs, parts, materials, storage fees, and other amounts lawfully due.

Customer Signature : _____ Date: 20 Oct 2026

Customer Work Order

W/O: 74028-1
Promised Date: 15 OCT 26

74028-1

Customer #: 1000
MYERS "RV" CENTER, INC.,

1000

© 2026 Integrated Dealer Systems